

IMPORTANT PRE-INSTALLATION CHECKLIST – NOVY PANORAMA 120 EXTERNAL VENT

Our shop will discuss this form with you while you are placing your order. If necessary, you are welcome to take the form away and discuss the points raised with your contractors.

If you take the form away with you, please return the completed copy to your AGA store at your earliest convenience. This will assist us with finalizing your installation.

Customer Reference:

Site Address:

Customer Name:

Telephone No:

Mobile No:

Email:

Key Contact for Site:

Postcode:

Key Contact No:

	Questions	Y	N	Additional Information
Access and parking	Can the property be accessed by a 7.5-ton lorry with a tail lift 2415mm (8ft 3in) wide? Are there any special permissions or permits required?			
Route for delivery	Is there a clear route into the kitchen? Please give details of any steps, gravel areas, grass areas, uneven surfaces, obstacles, tight turns. If you have any concerns about the access route, please contact your local AGA store as soon as possible.			
Floor	What flooring is under the hob position? The floor underneath the kitchen unit where the Hob is to be fitted must be level with the finished flooring in the room. This can be achieved by either fitting your finished flooring underneath your units or by using a ply board the same depth as your flooring to raise the unit up to finished floor height.			
Positioning Into the Unit	Has the unit been prepared for us to fit the hob upon arrival? All drawers, door and fittings must be removed from the unit before the team arrives to fit the hob. Remember, if you are using drawers in the front of the unit after the hob has been fitted, the drawer depth may need to be adjusted to allow for the space the extraction cassette will take up inside.			

IMPORTANT PRE-INSTALLATION CHECKLIST – NOVY PANORAMA 120

EXTERNAL VENT

Unit Measurements – Hob Top & Cut Out	Have you ensured the work surface we are fitting the hob into is big enough for the hob assembly? The cut out required in the work surface is 1160mm x 490mm. Please note, this is for surface mounted installation, not flush installation. If the hob is to installed flush to your work surface, the cut-out size will need to be increased to fit the full glass hob. A milled / routed edge will be required to support the hob glass. The full hob size is 1180mm x 520mm and the glass depth is 6mm including the seal it sits onto.			
Unit Measurements – Extraction Cassette & Cut Out	Have you ensured the unit we are fitting the extraction system into is tall enough? Inside your kitchen unit will be an extraction system which has a height of 760mm and width of 1100mm. This will be fitted internally at the rear of the unit. This height should be available from the floor of the unit to the top surface. The extraction cassette height can be adjusted when being fitted, to suit your unit. Inside the unit, in the base panel an additional two holes are required for the recirculation system to be fitted. These holes are both 280mm x 160mm and should be fitted with minimum space of 38mm from the rear panel. Full dimensions are within the instructions. If the unit is not tall enough to accommodate the cassette, additional information is available within your installation instructions. This will need to be reviewed by your kitchen fitter.			
External Venting	Have you considered how the extractor will be vented to your external wall surface? The extractor must be connected to a duct which will run to an external wall surface. Unless you are planning on venting directly through the wall behind the unit, the extractor ducting will need to be routed under your floor until an external wall surface is reached. Then, the duct will rise from the floor and exit the external wall at the correct height. The ducting diameter is 150mm (177cm²) with either a round or flat style pipe. The pipe must be level and supported along the entirety of the route. The maximum route lengths must be adhered to, to ensure the correct function of the extractor. Please arrange for your contractor to fit the external ventilation fan and any required ducting prior to us coming to fit the hob. Full details can be found in the instruction pack for the external vent kit.			

IMPORTANT PRE-INSTALLATION CHECKLIST – NOVY PANORAMA 120

EXTERNAL VENT

Electrical Connections	Where are you planning on positioning your electrical connections? The Panorama hob requires 2 electrical supplies: 1 x plug socket connection which powers the extractor. 1 x 32amp double pole isolator which powers the induction unit. Both must be in an immediately accessible position in the same room as the hob to allow for immediate electrical isolation when required. Full details can be found within the installation instructions.			
------------------------	---	--	--	--

Please provide any additional information which may be relevant to the delivery or installation of the appliance

Useful Information For you

Installation Guide:

<https://www.agaliving.com/contact-support/user-guides/all?title=Novy+Panorama+120+Recirculation&pid=All>

External Vent Installation Guide:

<https://www.agaliving.com/contact-support/user-guides/all?title=Novy+Panorama+External+Vent+Kit&pid=All>

Occasionally certain circumstances may dictate that we will be unable to deliver your product using our standard delivery service. Should an external specialist team be required we will advise you in advance of any additional costs you may incur before we proceed with your delivery.

A copy of this delivery and installation checklist should be returned to your store at the time of placing your order. Please retain a copy to assist you with preparing for your AGA installation.

If you have any queries once your order has been placed please feel free to contact your local AGA store for further assistance.

If a delay is required to your installation date we need a minimum of five working days' notice before the agreed date. Failure to provide this notice may incur a charge.

Product on Order: